



3rd Quarter 2018 Update

Investing in your streets and sidewalks

Passage of the Safe Streets & Sidewalks Levy in November 2016 brings over \$4 million in annual funding for the City's transportation network for nine years. The priorities for funding are to:

- Improve the condition of major streets
- Construct sidewalks and crosswalks around schools
- Patch asphalt and repair and replace sidewalks
- Fully fund the Street Operations Division
- Improve pavement markings

Third Quarter 2018 Status Update

Street Operations

Street Operations continue to address critical ongoing maintenance programs such as pothole repairs, asphalt patching, sidewalk repair, sign and pavement markings, and emergent response activities. Sidewalk repair and replacement, as well as asphalt patching programs continued through the third quarter of this year.

In the third quarter, the Street Operations Division continued working on sidewalks near Westhill Elementary School. Crews completed over 500 linear feet of sidewalk repair and replacement in the Berkshire neighborhood. The table below shows the significant progress in 2018 thru the second quarter.

	Projects	Metrics
Sidewalk Repair	338	4,490 linear feet
Asphalt Repair	71	12,416 square feet
Potholes	1,491	N/A

Pavement Preservation

The Pavement Preservation Program accomplished a great deal in the third quarter including:

- Arterial Overlay
 - Overlay of 228th Street SE from 19th Ave SE to 35th Ave SE – Construction has begun and will continue through October. This work is weather dependent.
 - Overlay of Beardslee Blvd from just east of Sunrise Dr to 110th Ave NE - Construction is substantially complete and open to traffic. Final punch list items are being addressed.

3rd Quarter 2018 Update

- Arterial Street Seal and Repair: Crack Seal and Patching
 - Crack Sealing for 2018 is complete. 239,000 linear feet of cracks were repaired (45 miles). This work will be scheduled annually
 - Asphalt patching for 2018 is complete. 38,000 square feet of roadway were repaired. This work will be scheduled annually.
- Local Seal and Repair
 - Slurry Seal within the Queensborough/Brentwood/Crystal Springs subarea (around Frank Love Elementary School) is complete. This work is scheduled for a new neighborhood annually.

Safe School Walk Routes

The Safe School Walk Routes Program accomplishments in the second quarter of 2018 were:

- Sidewalks/Walkways
 - 234th Pl SW Walkway – Contractor completed constructing the walkway project and it is now open for public use.
 - NE 188th Non-Motorized Project – Design is underway with construction scheduled for 2019.
 - 2018 Americans with Disabilities Act (ADA) Curb Ramp Construction – Construction of 23 new curb ramps is complete.
 - 19th Ave SE, 232nd St SE, and 23rd Ave Non-Motorized – Design is 90 percent complete and easements have been acquired with construction scheduled for 2019.
- Crosswalks – Beardslee Blvd/NE 185th St, 100th/NE 200th St and Waynita Wy/Valhalla Dr
 - All the pedestrian-activated flashing lights at these 3 crosswalk locations are complete and operational.

Please see the 2017-2018 Safe Streets & Sidewalks Levy [online map](#) for all project locations and timelines.

Communications

The Communications Team mailed two postcards for the Local Seal Project and published articles about crack sealing local and arterial roads, summer construction, project updates, and a comprehensive Annual Safe Streets & Sidewalks Financial Update in the June issue of the *Bridge* and on the City website.

Please visit the [Safe Streets & Sidewalks website](#) to find the most current information about Safe Streets & Sidewalks Programs, including financial reporting.